



WEEKLY PROGRESS REPORT #7

Date: 06/18/2022

Attn: Michael Alvarado - Palo Alto College

General Contractor:

Clearfield Construction, LLC.

5150 Broadway #170

San Antonio, TX 78209

info@clearfieldconstruction.com

(P) 210-320-2377

Project Name: Alamo Colleges – Palo Alto College Amphitheater

PICTURES ENCLOSED

Worked Performed/Description:

- 1) Scheduled 30+ cubic yard concrete pour for this coming Monday, June 20th:
 - a) Prepared the east sidewalk with flex base and rebar. Only a portion of this sidewalk will be paved and the other portion at a later date.
 - b) Prepared two out of the five the proposed concrete pads for sculptures with flex base and rebar.
 - c) Dug a trench for low landscape wall that traverses the site on the west side the project. Special rebar configuration was used to prepare this trench. Only the base/footing will have a concrete pour. The actual concrete wall will be prepared and built at a later date

- 2) Electrical infrastructure work continues.



Digging a trench for the proposed low landscape wall. The trench prepared with rebar to pour concrete for its base.



East sidewalk with flex base and rebar. Pouring concrete for a portion of it.



Workers preparing one of the sites for a proposed concrete pad. 6" of flex base and rebar will be installed for the upcoming pour. Concrete depth will be of 5".